



Mark Gonski, PE - New Orleans District

Topics:

Project, Overview

INNER HARBOR NAVIGATION CANAL (IHNC) LOCK REPLACEMENT

URS
A/E Team





Agenda

- **Mark Gonski, PE - New Orleans District**
 - ✍ **Topics: Project, Overview**
- **David Lapene, PE - URS Corporation**
 - ✍ **Topics: Team Overview, Design Criteria, Operational Design**
- **Dale Miller, PE - INCA Engineers, Inc**
 - ✍ **Topics: Float in Construction Sequence & Design**
- **Mark Gonski, PE - New Orleans District**
 - ✍ **Topics: Lessons Learned from Harvey Canal, IHNC CIP Study**



*Corps of Engineers
New Orleans District*

Site Layout

Lake Ponchartrain

GIWW

Graving Site

New Lock Location

Claiborne Ave. Bridge

Existing Lock

St. Claude Ave. Bridge

Mississippi River





*Corps of Engineers
New Orleans District*


Inner Harbor Navigation Canal Lock Replacement Project



Project Schedule

- Feasibility Report Submitted Mar 1997
- Construction Authorization
- Design Report Complete Nov 2005
- P&S Completion Jan 2007
- Lock Construction Start Oct 2007

Construction Status

An aerial photograph of an industrial waterfront area. The image shows a large body of water, likely a canal or bayou, with several long, narrow industrial piers extending into it. A large red and white ship is docked at one of the piers. The surrounding land is a mix of industrial buildings, some with flat roofs, and areas that appear to be under construction or recently completed. There are green spaces, including a baseball field in the lower right, and residential areas visible in the background. The sky is overcast.

***Test Pile Contract
Completed Aug 2003***

***Galvez St. Wharf
Completed Feb 2003***


***9 Mooring buoys
Completed Apr 2003***


***T.E.R.C. Contract
Completed Dec 2004***

Actual construction began in January, 2001 – T.E.R.C. Contract

Test Pile Contact







Model - Looking from river side



David Lapene, PE - URS Corporation

Topics:

**Team Overview, Design Criteria,
Operational Design, Module Draft
Study**



INNER HARBOR NAVIGATION CANAL LOCK REPLACEMENT

USACE New Orleans District

URS A/E Team Major Firms Include:

URS Group, Inc.,
Brown, Cunningham, & Gannuch, Inc.,
Jacobs Civil, Inc.,
INCA Engineers, Inc.,
Ben C. Gerwick, Inc.,
The Glosten Associates, Inc., and
Eustis Engineering Company, Inc.




How Did URS Select Team Firms?

- **What expertise does the project require?**
 - ✍ **Depth and breadth in project management**
 - ✍ **Staff with lock knowledge and experience**
 - ✍ **Float-in and naval architecture expertise**
 - ✍ **Intimate knowledge of local soil characteristics**



Project Organization





Coordination Process

- **Progress and coordination schedule**

 - ✍ Developed on MS Project and distributed

- **Team management teleconference every two weeks between PM's of all offices**

 - ✍ Schedule / budget / technical quality / deliverables

- **URS / BCG project management face to face meeting every two weeks (or as required)**

 - ✍ Client relationships / contract obligation / budget / team directives



Coordination Process *Continued*

- **Design coordination teleconferences biweekly**
 - ✍ Design methodology and philosophy / exchange of data / schedule / drawing standards / DCD / construction methodology

- **Progress and coordination drawing reviews**
 - ✍ Approximately every three months



Quality Control and Quality Assurance (Every Submittal)

- **Page by page quantitative check by each firm**
 - ✍ Documentation provided to USACE

- **Independent Technical Review**
 - ✍ Qualitative review by each firm for design philosophy and methodology
 - ✍ Documentation provided to USACE

- **Project-wide ITR**
 - ✍ Qualitative check of all disciplines and designs as a whole by senior personnel with USACE lock experience
 - ✍ Documentation provided to USACE

Pile Driving



By Pass Channel



*Corps of Engineers
New Orleans District*

Lock Modules Floated In



*Corps of Engineers
New Orleans District*

**Bypass Channel
Excavated**

Lock Completed


**St. Claude Ave.
Temporary Bridge**

**St. Claude Bridge
is demolished**



*Corps of Engineers
New Orleans District*

Existing Lock Demolished




*Corps of Engineers
New Orleans District*

Project Completed

New St. Claude Bridge



*Corps of Engineers
New Orleans District*





Water Stages

<u>Case</u>	<u>Riverside</u>	<u>Lakeside</u>	<u>Head Difference</u>
Normal Range (Transport & Construction)	EL. 0.0 to 3.0	EL. 0.0 to 3.0	
Normal Operation	EL. 10.0	EL. 1.0	9'
Direct Head ↑ Governs	EL. 18.0	EL. 0.0	18'
Hurricane ↓ Governs	EL. 0.0	EL. 13.0	13' (Reverse Head)
Maintenance Dewatering	EL. 10.0	EL. 5.0	64' (Uplift Head)




Operational Monolith Design Criteria

- EM 1110-2-2104 / ACI 318
- No load transfer between monoliths
- Shell $f'_c = 5000\text{psi}$
 - ✍ Structural infill = 3000psi
 - ✍ Nonstructural infill = 2000psi
 - ✍ $F_y = 60\text{ksi}$
- Normal-weight concrete
- Overstress factors
 - ✍ O/S = 1.167 → construction / usual maintenance dewatering
 - ✍ O/S = 1.33 → max. direct head / unusual maintenance dewatering
- Service load displacements
 - ✍ Settlement $\leq 0.5''$
 - ✍ Lateral displacement (usual cases) $\leq 0.5''$
 - ✍ Lateral displacement (unusual cases) $\leq 1.5''$



Infill Concrete in Base



- **24" bottom slab is not adequate to take beam shear from piles**
- **Considering half height structural infill concrete in cells**
- **Upper half to be nonstructural infill**



Foundation Piles

■ 48" ϕ X 120' pipe piles selected

- ✍ 900k compressive capacity
- ✍ 320k tensile capacity
- ✍ 14' X 14' grid at walls / 14' X 20' grid at chamber floor
- ✍ Average compressive pile load \rightarrow 75% capacity
- ✍ Approximate cost in place = \$47,000,000

■ Alternative pile study

- ✍ Considered 36" X 120' pipe piles
- ✍ Approximately \$4,000,000 more than 48" piles



Module Draft Study

Evaluate Two Drafts for the Float-in Modules

■ Shallow Draft


- ✍ 25' allowable draft
- ✍ Build to EL. (-) 19.75 in graving site and transport with attached cofferdam
- ✍ Graving site invert EL. (-) 28.00

■ Deep Draft

- ✍ 32' allowable draft
- ✍ Build to minimum EL. 6.00 – no cofferdam needed at set down
- ✍ Graving site invert EL. (-) 38.00




Shallow Draft Chamber Module



- Red denotes Float-in module built in graving site
- Allowable draft during transport 25' with 2' under keel clearance
- Attached cofferdam needed for set down




Shallow Draft Chamber Module



- Red denotes Float-in module built in graving site
- Allowable draft during transport 25' with 2' under keel clearance
- Attached cofferdam needed for set down




Deep Draft Chamber Module



- Red denotes Float-in module built in graving site
- Allowable draft during transport 32' with 2' under keel clearance
- No cofferdam needed for set down



Deep Draft Chamber Module



- Red denotes Float-in module built in graving site
- Allowable draft during transport 32' with 2' under keel clearance
- No cofferdam needed for set down



Draft Study Conclusions

→ Shallow Draft Configuration is Recommended ←

- Shallow draft is \$3.2m less expensive
- No dredging required at Florida Ave. bridge
- Less reinforcing due to less hogging and sagging
- Easier to construct and transport
- Less construction time required
- Depth of excavation at graving site more appropriate for soils



Dale Miller, PE - INCA Engineers, Inc

Topics:

**Float in Construction Sequence &
Design**




Lock Construction

- Graving Site
- Transport
- Set down
- Foundation Integration
- Monolith Completion
- Monolith Joints



Gate Bay Section Isometric






Concrete Shells

- 12' to 14' deep cellular base for transport
- Gatebays: 28' X 28' cells with 24" top and bottom slabs
- Chambers: 19' X 42' cells with 24" top and bottom slabs
- 24" bottom slab is not adequate to take beam shear from piles
- Considering half height structural infill concrete in cells
- Upper half to be nonstructural infill




Graving Site






Longitudinal Section Thru Bulkhead Slots



- Grade Beams
- Intermediate Sand Bed






Pile Plan






Landing Pile Preparation






Compression Piles



- Mesh to Prevent Excess Tremie Infill
- Compression Load to 3" x 1 1/2" x Continuous Shear Key




Tension Pile Connection



- Initially Retracted and Sealed
- Lowered and Grouted




Underbase Tremie Placement






Set-Down



- 5% Negative Buoyancy on Landing Piles



Construction Sequence




SECTION A-A

STEP 1) CM2 ARRIVES AT LOCK SITE AND IS MOORED TO DOLPHINS AND THE PREVIOUSLY INSTALLED GB1. UNDERBASE TREMIE CONTAINMENT GROUT BAGS ARE WRAPPED AROUND THE MODULE.



Construction Sequence





Mark Gonski, PE - New Orleans District

Topics:

**Lessons Learned from Harvey Canal,
IHNC CIP Study**



Lessons From Harvey Sector July 2005



Harvey Sector Gate Float-in Low Bid =

- Insert plan of gate



Harvey Sector Gate CIP (rebid) Low Bid =

- Insert plan of gate



Best Value Contracting Method



Best Value Lessons Learned



H.S.G. Summary of Lessons Learned



INDUSTRIAL CANAL LOCK REPLACEMENT

**CIP FEASIBILITY STUDY
U.S. ARMY ENGINEER DISTRICT
NEW ORLEANS**



Why is a cast-in-place option being explored?

a.) Harvey Sector Gate

I. \$35 million CIP vs. \$42 million Float-In.

- \$35 million cost could have been further reduced if time had permitted

II. Contractors increase cost for risk and marine costs when bidding on a Float-In construction.

- Braddock and Olmstead costs are also significantly higher than proposed.



b.) Based on Contractor responses to URS A/E Team questionnaire.

I. Sufficient room for CIP excavation provided cellular cofferdam is furnished on east side (need PM to further explore one-lane north by-pass as suggested by Users)

c.) Cost comparison to float-in.

I. Need unit costs from URS applicable to N.O. area at 95% submittal, of Phase I design


d.) Risk

I. With risks involved, bids may come in significantly higher than anticipated for float-in construction.



C. Foundation Design

I. Used 24" square PPC piles spaced at 8' (10' in chamber)






II. Gatebay

- A. 2D sections taken utilizing flexible base design w/ pile capacities provided by springs.
- B. Exterior walls designed as panels fixed on 3 sides and free at the top.
- C. Interior walls designed as counterforts. Designed for lateral load from opposing walls and dead and live loads from top slab.
- D. A 3D FE model will be developed in SAP2000 for P&S design.



I. Chamber

A. For feasibility level design, 2D analysis was performed using both CWFRAME and SAP2000.





Discuss Advantages & Disadvantages of Float-In

INNER HARBOR NAVIGATION CANAL (IHNC) LOCK REPLACEMENT

URS
A/E Team

