

Progress on Recovery of Magnesium from Obsolete Pyrotechnic Flares

Stuart Nemiroff

**Army Armaments Research, Development and Engineering Center
Picatinny Arsenal, NJ**



Brent Ochs

**Naval Surface Warfare Center, Crane Division
Crane, IN**

Ralph Hayes

El Dorado Engineering, Inc., Salt Lake City, UT



Rick Snow

TPL, Inc., Albuquerque, NM

*2007 Global Demilitarization Symposium and Exposition
14-17 May 2007
Reno, NV*

Project Team

❖ **Joint Service Partners:**

- **U.S. Army RDECOM-ARDEC**
- **U.S. Navy NSWC, Crane Division**
- **U.S. Army Crane Army Ammunition Activity**

❖ **Industrial Partners:**

- **TPL, Inc.**
- **El Dorado Engineering, Inc.**

❖ **Program Sponsors:**

- **U.S. Army Product Manager for Demilitarization**
- **U.S. Army Defense Ammunition Center**

Project Objectives

- ❖ Design, build, and operate a prototype process for the recovery of magnesium (Mg) from obsolete or unserviceable illuminating rounds
- ❖ Requalify and use recovered Mg in new munitions



Goals

- ❖ **Reduce demil backlog of illuminating candles**
 - **Approximately 110,000**
- ❖ **Implement an R³ effort**
 - **350,000 pounds of Mg for reuse or sale**
 - **240,000 pounds of sodium nitrate (NaNO₃) by-product to sell instead of dispose**

Benefits

- ❖ **Lowers the cost of Mg to DoD customers**
 - Estimated savings is up to \$10 per pound of Mg
- ❖ **Avoids incineration and potential environmental impact**
- ❖ **Eliminates single point failure in Mg supply**
- ❖ **Supports PM Demil's R³ strategic goal**

Project Background

- ❖ **Under a Navy Phase 1 SBIR Project initiated in 1996, TPL developed a bench-scale process to recover Mg from illuminating flare compositions**
 - Used anhydrous ammonia to extract NaNO_3 and binder
- ❖ **Process continued to evolve under Phase 2 SBIR, but problems persisted**
 - Working with ammonia at required temperatures and pressures
 - Removal of flare composition from candle cases

Project Background (con't)

- ❖ **Multi-service interest in recovered Mg fostered Army/Navy partnership in 2000 on Phase III SBIR project funded under Army Demil R&D Program**
 - **Developed pilot-scale waterjet process to remove flare compositions from candle cases**
 - **Switched from ammonia extraction to water extraction; there was no Mg loss to oxide as long as temperature was kept low and contact time was short**
 - **All process steps demonstrated at the pilot-scale by TPL (Waterjet by NSWC)**
 - **Data used to develop a conceptual design for a prototype process**
 - **Recovered Mg successfully tested in M127 Hand Held Signal.**

Results of Waterjet Washout Testing at NSW-Crane

4.2-inch and 60-mm Illum Flares



1.25 min. @ 33kpsi

45 sec @ 38kpsi

1.17 min @ 25 kpsi

Magnesium Recovered in TPL Pilot Plant



Current Program

- ❖ **Under the continuing Phase III SBIR Project, a 3-stage effort has been undertaken**
 - **Stage 1: Detailed design of the prototype process**
 - **Stage 2: Procurement, fabrication and shipment of prototype process equipment to CAAA**
 - **Stage 3: Installation, start-up, demonstration and validation**
- ❖ **El Dorado Engineering selected as the engineering contactor**
- ❖ **Process will transition to support demil workload in FY 09.**

General Requirements for Prototype Process

- ❖ One or two ten-hour shifts per day
- ❖ Recover 300 lbs of specification grade Mg for each shift
- ❖ Capability to process candles from 14 types of munitions
 - 60-mm Mortars
 - 81-mm Mortars
 - 4.2" Mortars
 - 105-mm Projectiles
 - 155-mm Projectiles
 - 2.75" Rockets
 - Mk 45 Aircraft Flares
 - LUU 2B/B Aircraft Flares
- ❖ Safely handle any hydrogen generation as well as all waste streams


Current Status

- ❖ **Building at CAAA has been selected**
- ❖ **Detailed design is complete**
- ❖ **Procurement and fabrication of prototype equipment is nearly completed**
- ❖ **Equipment arriving at CAAA**
- ❖ **Installation at CAAA targeted for Q1 of FY08**
 - **Delayed due to change in building location**



Magnesium Recovery Prototype Plant

- ❖ **The MRPP consists of all the required equipment to:**
 - **Remove illuminant from a wide variety of military flares**
 - **Separate & recover magnesium in a directly usable form**
 - **Separate & recover sodium nitrate for reuse**

Magnesium Recovery Prototype Plant Equipment Layout



Magnesium Recovery Prototype Plant Candle Handling System



TPL CANDLE HANDLING SYSTEM AND ROTARY CHUCK




EL DORADO ENGINEERING, INC.
SALT LAKE CITY, UT

19 April 2006

Magnesium Recovery System Plant

Tubular Drag Conveyor



Polishing Columns



Polishing Columns



Settling Tank



MRPP Project Status


- Polishing Columns/Mixer Motors Complete Shipped
- Settling Tank Complete Shipped
- Tubular Conveyor Complete Shipped
- Spray Booth Complete
- *Items above assembled and mechanical fit up completed*

- Preparation Area In Production
- Candle Handling & Rotary chuck Being Fabricated

MRPP Project Status (Con't)

- Water Treatment System Ordered
- Waterjet Cutting
 - Pumps Ordered
 - Chiller Complete
- Flexible Sidewall Conveyor Ordered
- Metal Separator Ordered
- Crushing Nip Ordered
- Deluge Tank Complete
- Final Rinse/dewater/classifier Mostly Ordered
- NaN₃ Recovery Mostly Ordered
- Hydrogen System Complete

Old Layout



- NOTES
1. SEE WALLS AND ROOMS DIMENSIONS
 2. SEE ROOMS AND DIMENSIONS DIMENSIONS BY 1/4"
 3. SEE PLAN OF THE BUILDING FOR DIMENSIONS OF VERTICAL WORK
 4. SEE PLAN OF THE BUILDING FOR DIMENSIONS OF VERTICAL WORK
 5. SEE PLAN OF THE BUILDING FOR DIMENSIONS OF VERTICAL WORK
 6. SEE PLAN OF THE BUILDING FOR DIMENSIONS OF VERTICAL WORK
 7. SEE PLAN OF THE BUILDING FOR DIMENSIONS OF VERTICAL WORK
 8. SEE PLAN OF THE BUILDING FOR DIMENSIONS OF VERTICAL WORK
 9. SEE PLAN OF THE BUILDING FOR DIMENSIONS OF VERTICAL WORK
 10. SEE PLAN OF THE BUILDING FOR DIMENSIONS OF VERTICAL WORK


SEE REFERENCE DRAWING ON
PAGE 3104-11-01, SHEET 2 OF 3

PARTS LIST
DATE: 10/31/01
SIGNATURE:

REV	DESCRIPTION OF REVISION	BY	APP	DATE
1	ISSUED FOR CONSTRUCTION			
2	ISSUED FOR CONSTRUCTION			
3	ISSUED FOR CONSTRUCTION			
4	ISSUED FOR CONSTRUCTION			
5	ISSUED FOR CONSTRUCTION			
6	ISSUED FOR CONSTRUCTION			
7	ISSUED FOR CONSTRUCTION			
8	ISSUED FOR CONSTRUCTION			
9	ISSUED FOR CONSTRUCTION			
10	ISSUED FOR CONSTRUCTION			

PROJECT: NACOM-INDUSTRY PROPERTY FLIGHT
 DRAWING NO.: BUILDING LAYOUT
 GENERAL ARRANGEMENT-01
 PREPARED BY: J. J. JACOBS, INC.
 PROJECT NO.: 01-000000-01
 CITY: FORT LINDSEY, MISSOURI
 SCALE: 3/32"=1'
 SHEET: 01 OF 3

New Layout



PARTS LIST	
ITEM NO.	QTY.
MEMORANDUM	

NOTES:
1. SEE ALL DIMENSIONS BY C.A.A.

PRELIMINARY

REV	DESCRIPTION OF REVISION	BY	DATE																
A	UPDATED DRAWING	JT	3/20/02																
<table border="1"> <tr> <td>Project Title:</td> <td>WAGREHAM RESEARCH PRODUCTION PLANT</td> </tr> <tr> <td>Client:</td> <td>GENERAL ARRANGEMENT</td> </tr> <tr> <td>Project No.:</td> <td>30242 - JWC</td> </tr> <tr> <td>Prepared by:</td> <td>EL DORADO ENGINEERING, INC.</td> </tr> <tr> <td>Checked by:</td> <td></td> </tr> <tr> <td>Scale:</td> <td>AS SHOWN</td> </tr> <tr> <td>Sheet No.:</td> <td>30242-101-01</td> </tr> <tr> <td>Scale:</td> <td>1/8" = 1'</td> </tr> </table>				Project Title:	WAGREHAM RESEARCH PRODUCTION PLANT	Client:	GENERAL ARRANGEMENT	Project No.:	30242 - JWC	Prepared by:	EL DORADO ENGINEERING, INC.	Checked by:		Scale:	AS SHOWN	Sheet No.:	30242-101-01	Scale:	1/8" = 1'
Project Title:	WAGREHAM RESEARCH PRODUCTION PLANT																		
Client:	GENERAL ARRANGEMENT																		
Project No.:	30242 - JWC																		
Prepared by:	EL DORADO ENGINEERING, INC.																		
Checked by:																			
Scale:	AS SHOWN																		
Sheet No.:	30242-101-01																		
Scale:	1/8" = 1'																		

MAR 20 2002

Summary

- ❖ **Mg can be recovered via water extraction and purified by agitation in water**
- ❖ **Optimization of the pilot plant has reduced cost to recover Mg**
- ❖ **Customer support has been obtained in both Army and Navy for reuse in illumination rounds, signals, trip flares, and tracers**
- ❖ **Prototype facility start-up is planned for CAAA in FY 08**
- ❖ **Implementation of this technology avoids incineration, implements R³ and provides the Services with cost-effective source of Mg that is no longer dependant on a sole source of supply.**