



Packaged Central Plants

August 4, 2005



Success Has Partners

== ISO 9001:2000 ==

© Copyright 2005 TAS, Ltd.

Agenda


- ✓ **Packaged Central Plant Product**
- ✓ **Capabilities/Value Proposition**
- ✓ **Application**
- ✓ **Summary**

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



Packaged Plant Product

Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



- ✓ Engineered Package:
 - Single or Multiple Chillers
 - Boilers and/or Plate & Frame HX
 - Chilled water pumps (N+1)
 - Condenser water pumps (N+1)
 - Hot Water Pumps (N+1)
 - Motor Control Centers
 - Controls: DDC or PLC
 - Fully Air Conditioned Enclosure
 - Optional “Convertible” versions
 - Cooling Tower
 - Tower support structure and piping
- ✓ Guarantees:
 - Cost (\$/ton)
 - System Efficiency (kW/ton)
 - Completion date (months)


Benefit of Packaging: Contract to Require Performance Liquidated Damages (LD's) for Efficiency, Tons, etc.



Core Design Principles


- ✓ **Highest Energy Efficiency**
 - ✓ Thermodynamic staging
 - ✓ Low condenser water flow
(1.5 gpm/ton = 20°F ΔT)
 - ✓ Low chilled water flow
(1.0 to 1.6 gpm/ton = 15°F to 24°F ΔT)
 - ✓ Variable-primary-flow (ChW)
- ✓ **Equipment serviceability**

Innovation → Efficiency → Savings → Best Value
Guaranteed



Design Principles – “Low-Flow” Design

- ✓ Reduces initial costs
 - **Smaller pumps**
 - **Smaller pipe sizes**
 - **Smaller switchgear and electrical equipment**
- ✓ Reduces operating costs
 - **Less pumping energy**
 - **Lower connected load**



Quantitative Advantages

- ✓ **Cost** – Typical installed cost savings of \$200-\$300 per ton versus field-erected systems
 - ✓ Controlled construction environment
 - ✓ Repetitive processes
- ✓ **Schedule** - can save up to 50% (6 months) versus typical design/bid/construct
- ✓ **Industrial Quality**
 - ✓ ISO 9001:2000 Certified Manufacturing Processes
 - ✓ Standard product designs allow continuous improvement
 - ✓ B31.1 Piping
 - ✓ Seismic Zone IV – 115MPH – 40 lb/sq ft

Innovation → Efficiency → Savings → Best Value
Guaranteed



Quantitative Advantages


- ✓ **High System Efficiency**
 - ✓ Chiller/Pump/Tower Optimization
- ✓ **Equipment Enclosure**
 - ✓ Realize use of building space once reserved for mechanical room(s)
- ✓ **Compact Footprint**
- ✓ **Standardized O&M service and parts**

Innovation → Efficiency → Savings → Best Value
Guaranteed



Chiller-Tower Optimization

Innovation → Efficiency → Savings → Best Value
Guaranteed



Trane was awarded the 2004 SBIC "Best Sustainable Practice" award, recognizing the Trane Chiller-Tower Optimization chiller plant operating system.
SBIC - Sustainable Buildings Industry Council



Qualitative Advantages

- ✓ **Single-source responsibility**
 - ✓ Integration
 - ✓ One set of submittal, P&ID, PFD documents
- ✓ **Simplified project execution/management**
- ✓ **Commissioning**
 - ✓ Controls certification
- ✓ **Flexibility - customizable to fit specific site conditions**
 - ✓ Various scope options: compatible with TES, BCHP, and Cogeneration
- ✓ **Portable/Modular/Expandable**
 - ✓ On-site as missions/needs change
 - ✓ Different sites
- ✓ **Guaranteed and predictable performance**


Innovation → Efficiency → Savings = ^ Best Value
Guaranteed




Plant Maintenance and Serviceability

- ✓ Dry room for switchgear and controls
- ✓ Minimum 5 foot aisle between chillers
- ✓ Clearance for compressor removal
- ✓ Overhead monorail hoist (pumps)
- ✓ Removable end-walls or doors for tube access
- ✓ Internal catwalks and ladders
- ✓ Cooling tower catwalk & railing

Innovation → Efficiency → Savings → Best Value
Guaranteed



Total Cost of Ownership





PACKAGED CENTRAL PLANTS

Project: 2000 Ton Central Plant
TAS Proposal Number: 2004-I
Customer Name: Medical Building



Option 1: Field Erected 2000 ton plant

Option 2: TAS H-Series with 2 x Long barrel simplex chillers


Input:
 Total Installed Tons: 2000
 Planned Full Load: 100% *Use if redundancy exists*
 Running Full Load Tons: 2000

	Option 1 (MC Estimate)	Option 2 - TAS PCP (actual)
Concrete Slab:	0	26,250
Chillers:	400,000	2,350,000
Cooling Towers:	170,000	included
Cooling Tower Structure:	48,000	included
Pumps:	96,000	included
Piping/Valves/Instrumentation:	370,000	included
Insulation:	148,000	included
Controls:	88,000	included
Chiller Plant Building:	320,000	included
Startup:	37,200	included
Commissioning:	64,000	included
Electrical:	344,000	included
Shipping:	74,000	90,000
Rigging:	56,000	45,000
Water Treatment:	35,000	35,000
Building HVAC:	48,000	included
Refrigerant Monitoring System:	30,000	included
Field Labor:	170,000	130,000
Warranty:	70,000	included
Subcontractor Mark-up	337,230	31,500
General Contractor Mark-up	435,815	406,163
Construction First Cost:	3,341,245	Actual 3,113,913
(\$/ton)	1,671	1,557
Performance Input:	(ESTIMATED)	(ACTUAL)
kW/Ton:	0.85	0.75
Running Load kW:	1,700	1,500
Connect Load kW:	1,700	1,500
Full Load Hours/Year:	4,117	4,117

Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



Net Present Cost Comparison



Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



Packaged Plant Product Benefits

Benefit	Packaged	Conventional
Energy Efficiency (kW/ton)	.70-.80	.85-1.0+
Eliminates Need for Building	Yes	No
Installed Capital Cost (\$/ton)	950-1500	1600-2200+
Deployment Schedule (mos.)	6-9	18-24
Compactness	Yes	No
Portability	Yes	No
Modular Concept	Yes	No
Constructability	Simple	Complex

Innovation → Efficiency → Savings → *Guaranteed* Best Value



Packaged Central Plant Exterior

Innovation → Efficiency → Savings → Best Value
Guaranteed



Packaged Central Plant Interior

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



Integrated Switchgear

Electrical/Control Dry Room
separate from Chillers and
Pumps



Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



Pumps and Headers

Innovation → Efficiency → Savings → *Guaranteed* Best Value



Accessibility

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



Typical Package Installation

Installation Statistics:

- 7-Man Crew
- 4 x 10 hour Days
- 4 Days per week

Plant Installed in 16 Working Days

Project Information:

- 1,200 tons Installed Now (2 x 600TR Centrifugal Chillers)
- Additional Expansion Planned (2 x Centrifugal Chillers)
- Expansion to be inside shown package and will require less than 10 days to install and require zero plant outage

Receipt, Unloading, and Setting of Modules

Innovation → Efficiency → Savings → Best Value

Single Lift

Re-Connection
Electrical Bus Duct

Re-Connection
Chilled & Cooling Water
(8)-Victaulic Couplings

Re-Connection
Controls
<30 Pre-tagged & tested
#12 Wires

75 Ton Crane
1-Day

JAN 19 2004

Pump Module

ASHRAE Ventilation
Lighting & Utility
Receptacles Built In



Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



Cooling Tower Structure & Piping Arrive

Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



Internal Package & Cooling Tower Structure Major Assembly Complete

Innovation → Efficiency → Savings → Best Value



Lt Weight Hoist Truck
10 Days



Cooling Tower scheduled for Just-in-Time Delivery and Placement

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



Cooling Tower Motors & Instruments Wired, Piping Near Completion

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



1200 Ton Facility Installed

Bossier City, Louisiana



29 calendar days to install

24 weeks from order to chilled water

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value




1200 Tons – Rincon, California

Innovation → Efficiency → Savings = ^ Best Value
Guaranteed




Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



Innovation → Efficiency → Savings → Best Value

Guaranteed




Screening Options

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value




Screening Options

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value




Screening Options

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



400 Tons - Stafford, Texas

- Water-Cooled Screw Compressor Chillers
- Replaced Air-Cooled Chiller system
- Delivery to Startup: 9 Days



Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



400 Ton Packaged Plant

Innovation → Efficiency → Savings → *Guaranteed* Best Value




400 Ton Packaged Plant

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



5000 Tons – Houston, Texas

Innovation → Efficiency → Savings → Best Value
Guaranteed



- ✓ 5,000 Ton Plant
- ✓ Located over an operating Loading Dock
- ✓ 0.73 kW/ton Guarantee
- ✓ 2 x 2.5 MW Emergency Generators




5000 Tons – Houston, Texas

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



5000 Ton Packaged Plant – Pompano, Florida



5000 Ton Packaged Plant – Pompano, Florida



Innovation → Efficiency → Savings = [^] Best Value
Guaranteed



5000 Ton Packaged Plant – Pompano, Florida




Innovation → Efficiency → Savings = [^] Best Value
Guaranteed



Data Center Application

- 3 ea. Centrifugal Chillers (3000 Tons) – (55/71 ChW)
- 2 ea. Helical-Rotary Chillers (500 Tons) – (40/58 ChW)



Packaged Plant – Mission Critical

Guaranteed
Innovation → Efficiency → Savings = ^ Best Value



Packaged Plant – Mission Critical

Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



Packaged Plant – Mission Critical



Jumeirah Beach Residence

(www.jbr.ae)



Innovation → Effi

- 60,000 Tons (12 ea. 5,000 Ton Plants)
- 22 million square feet
- 36 Residential Towers
- 4 Hotel Towers



Jumeirah Beach Residence

(www.jbr.ae)



3 1 2005



3 1 2005

Innovation → Efficiency



Ammonia Packages


Innovation → Efficiency → Savings = ^ Best Value
Guaranteed



Summary

- ✓ Reduced first cost
- ✓ High-efficiency plant
 - ✓ Lowest Life-cycle cost
- ✓ Reliability
- ✓ Quality
- ✓ Reduced footprint
- ✓ Minimal site interference = Maximum Safety
- ✓ Shortened construction cycle
- ✓ Guaranteed performance

Innovation → Efficiency → Savings → Best Value
Guaranteed



Additional Information

Trey Austin

TAS Packaged Central Plants

4300 Dixie Drive

Houston, Texas 77021

Tel: 713-877-8700

E-mail: taustin@tas.com

Website: www.tas.com

USACE Engineering and Construction Bulletin #2004-16

Innovation → Efficiency → Savings = ^ Best Value
Guaranteed

